

| | | | |
|-----------------------------|-----------|---|--|
| Date: March 15, 2021 | | SUBMIT THIS SHEET IN TO THE OFFICE AFTER YOUR MEETING!!! | |
| Project Number# | Job Name: | Person Conducting Meeting: | |

Fireproofing Removal Plan

In our efforts to protect Olympic employees and our fellow contractors on site of working in dusty conditions, we have developed a site plan regarding safe removal of fireproofing material. If we have fireproofing material applied on our site that needs to be removed to attach our material, we need to follow the plan on the back side of this sheet. Our goal here is to eliminate our exposure to the dust and minimize housekeeping issues.

Last week's Bonus Question: How many Olympic employees on this project need OVER-SIZED eyewear, side shields or safety rated prescription glasses?

Answer: Answers varied by winners response. But we did send out side shields and paperwork for safety rated prescription eyewear

Inspect your equipment (**scaffold, aerial lifts, ladders, fall protection, electrical cords, etc., etc.**) prior to the start of each work shift.

For inspection packets, repair tags or **SAND** call Dave Sangren @ (612) 644-3136 to have some delivered to your jobsite.

Please call Dave if your jobsite is in need of COVID supplies: hand sanitizer, bleach cleaner, masks, etc.

Any questions give Sturg a call (612) 221-8603

PLEASE PRINT YOUR NAME

(Foreman review sheet, verify crew members names are legible)

| | | |
|--|--|--|
| | | |
| | | |
| | | |
| | | |
| | | |

[Visit our website: www.olympiccompanies.com](http://www.olympiccompanies.com)

Comments:

As of March 11, 2021 we have worked 10 days without a Lost Time Injury.

We have safely worked 17,760 hours towards our new ATV goal of 150,000 hours!

As you can see our count started over again. We had a worker reach through a metal stud framed ceiling to gain access to put their work into place. Our co-worker lost his balance, reached up to catch themselves from falling and grabbed on to steel stud framing as his hand slid along the open side of the stud shaving the skin from the inside of his fingers.

What could we have done to prevent this injury?

Toolbox Talks winner for last week: **Juan Sanchez-Lorenzo @ 270 Hennepin, Joe Bolster @ Friendship Village, Matt Hestnas @ Target Plaza**

This week's Bonus Question: **What is the closest Minnesota Occupational Health Clinic to this jobsite?**

Hint: **See Foreman**

"Building a Safer Place to Work" one week at a time.

Safe Removal of Fireproofing Materials



Wet down the material



Score **wet material** with a utility knife



Scrape off **wet material** with tapping knife



Place **wet material** in container to later dispose of into jobsite dumpster.

GOOD HOUSEKEEPING

- CLEANLINESS**
- ORDER**
- A PLACE FOR
EVERYTHING**

**ARE THE KEYS
TO SAFETY**